

COMPLETION REPORT


1	Name of the work	Improvements and providing concrete road to old police colony in ward no - 14.		
2	Sanctioned Estimate No. & Date	T.S.No. 69/12-13 dt 14.5.2012		
3	Head of Account which is chargeable	P.Coali - 1771		
4	Instrument Order NO. & Date	W.O.No. 22/DD/162/14-15 dt 12.10.2012		
5	Name Of Contractor	M.S Dhruva Satterparker H.No 11, 1st main opp. Enders College New 6th main, Hebbagala main		
6	Time Stipulated for Completion of work	90 Days		
a				
b	Delay in Exculpation of Work			
7	Measurement recorded in	M.B.No 1718 p.No. 171 757 - 171 759		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	D.S. Manjunatha		
	b) Asst. Exe Engineer			

Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
10.00 lacs	102963200	2963200	

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


 ASSISTANT ENGINEER.
 W-14


 EXECUTIVE ENGINEER
 Bruhat Bangalore Mahanagara Palike,
 Dasarahalli Division, Bangalore-57,


 ASSISTANT EXECUTIVE ENGINEER
 ಪಿ.ವಾಸರಕರ್, ಉಪ-ವಿಭಾಗ
 ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
 ಬೆಂಗಳೂರು